



Cave Creek Landfill Remediation Project

Weekly Update for week ending 10/9/2020

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 1 GWTS (Onsite Infrastructure)

- A revised easement agreement for the electrical service line was submitted to the Maricopa County Department of Real Estate (MCDRE) on 10/08/2020.

Phase 2 GWTS (Conveyance Pipeline)

- Wood is working with the City of Phoenix (COP) Planning and Development Department (PDD) to make a minor revision to the Phase 2 design so that the pipeline can be pressure tested safely per the specifications.
- Site restoration of the Phase 2 pipeline work area per the City of Phoenix (COP) approved landscape plan began on 10/06/2020.

Phase 3 GWTS (Injection Well and Infrastructure)

- The Phase 3 Infrastructure Design plans are under review by the COP Planning and Development Department (PDD); per the intergovernmental agreement (IGA) between the COP and Maricopa County, review comments are due by 10/21/2020.
- Wood is working with landscape subcontractors to install the COP PDD approved landscape features for the Phase 3 site.
- Installation of the Phase 3 perimeter wall gate footing and access gate is ongoing.

SVE Operations (Source Remediation)

- SVE Skid No. 2 was offline during the week due to need to reprogram alarm setpoints for the control panel; Skid No. 1 operated throughout the week.

Groundwater Characterization (Monitoring Well Installation)

- The access package for proposed groundwater monitoring wells MW-16 and MW-17 are scheduled to go before the Arizona State Land Board on 11/12/2020.
- The MCDRE is reviewing the title report and legal description for the property owned by the Dove Valley Ranch Golf Course where proposed groundwater monitoring wells MW-14 and MW-15 are sited.

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 10/05/2020.

Reporting

- No reports were submitted during the previous week.